

**ABSTRACT REPORT AS ON 23-02-2011**  
**PROGRESS OF WORKS UNDER CHIEF MINISTER'S SMALL & MEDIUM TOWN DEVELOPMENT PROGRAMME**

**DISTRICT: CHICKBALLAPUR**

Rs In Lakhs

Name Of the Town	Grants Allocation	Total no. of works	Approved Action Plan		Works Started		Under Tender Process		Tender to be Invited		Action Plan yet to be approved Amount	Grants Released	Expenditure	No of Works Completed
			No of works	Amount	No of works	Amount	No of works	Amount	No of works	Amount				
Bagepalli	500	53	53	500	37	316	10	92	6	92	0	333.2	246.61	28
Chikkaballapur	3000	150	150	2800	94	1500	0	0	56	1300	0	1500	736.6	10
Chintamani	500	29	29	500	29	500	0	0	0	0	0	333.2	277.28	9
Gowribidanur	500	55	55	500	51	473	3	20	1	7	0	333.2	311.81	32
Gudibande	500	61	61	500	53	421	2	34	6	45	0	333.2	288.57	32
Sidlaghatta	500	47	47	500	45	476	1	7	1	17	0	500	432.8	35
<b>Total</b>	<b>5500</b>	<b>395</b>	<b>395</b>	<b>5300</b>	<b>309</b>	<b>3686</b>	<b>16</b>	<b>153</b>	<b>70</b>	<b>1461</b>	<b>0</b>	<b>3332.8</b>	<b>2293.67</b>	<b>146</b>